

HEATING RECORD

PREPARATORY HEATING

RETANOL[®] XTREME/XTREME PRO
3 – 7 days workability

Protokoll per Fax an: +49 7150 20679-200



Client	Construction Project/Construction Phase
	NIGHT SETBACK MUST BE SWITCHED OFF!
Component/Floor/Apartment	

3 – 7 days workability TARGET ACTUAL

Heating phases	Flow temperature	Date	Time	Flow temperature	Tester
From the 2nd day after application	+25 °C				
From the 3rd day after application	max. +55 °C				
From the 4th day after application	max. +55 °C				
From the 5th day after application	+25 °C				

Note: Reduce the screed temperature to approx. +20 to +25 °C and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering.* During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.

*The recommended "maximum temperatures" specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date	Date
Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating? <div style="display: flex; justify-content: space-around; margin-top: 5px;"> <input type="checkbox"/> Yes <input type="checkbox"/> No </div>	
Date/Name/Signature	
Was the area free of construction materials and other coverings? <div style="display: flex; justify-content: space-around; margin-top: 5px;"> <input type="checkbox"/> Yes <input type="checkbox"/> No </div>	
Date/Name/Signature	

Full name and address of the heating contractor